

CITY of APPLE VALLEY  
2021 Street & Utility Improvements  
PROJECT NO. 2021-101

# CONSTRUCTION NOTICE

September 22, 2021

**Week of 9/20/2021**

- Phase 1 – Complete concrete driveways
- Phase 1 – Complete bituminous driveways
  - Pending repair on curb stop at 305
- Phase 2 – Sanitary sewer completed
- Phase 2 – Water main installation
- Greylock pond clearing

**Week of 9/27/2021**

- Phase 1 – Mail boxes 09-29-21
- Phase 2 – Services and storm
- Greylock pond storm sewer

**Week of 10/04/2021**

- Phase 1 – Sod
- Phase 2 – Road grade preparation

Construction notices will be sent out as applicable as the work impacts the properties.

I am also requesting email addresses from residents as we can get project information to residents more efficiently, if you don't have email, we will provide door hanger style to get you information. Please respond to the email address listed below, if that information has already been provided in previous correspondence, please disregard.

Thank you,

Tim Biberdorf  
City of Apple Valley  
Engineering Technician  
[Tim.biberdorf@applevalleymn.gov](mailto:Tim.biberdorf@applevalleymn.gov)  
651-775-5621